

~~SECRET~~

Approved For Release 2001/05/11 : CIA-RDP78-05601A000100220004-2

MEMORANDUM FOR THE RECORD

25X1A6a

SUBJECT: Review of Plans for Communication Center, [REDACTED]

25X1A6a

1. A 90% review was made on 13 September of the A&E plans for the Communications Center, [REDACTED] The following persons were present:

25X1A9a



2. The design of the mechanical and electrical systems should be changed to reflect our requirements. It is recognized that a 90% review of the A&E drawings should not involve major changes. This could have been avoided if the Utility Engineers had participated in earlier discussions with the A&E and in the preparation of the Scope of Work.

3. The mechanical and electrical portions of the specifications have not been completed but should be available in a few days. These will be reviewed at that time.



C/UEB/RECD

25X1A9a

Distribution:

Orig - OL/RECD Project
1 - OL/RECD/UEB Chrono

OL/RECD/UEB/[REDACTED]:cls
(14 Sept 1966)

25X1A9a

~~SECRET~~

